

Pugwash Central Water Supply Construction Update – August 19, 2016

On behalf of the Municipality of Cumberland and the Village of Pugwash, WSP Engineering and Dexter Construction we would like to provide a construction update to provide a snap shot into the upcoming weeks ahead of us.

- Water Main Crew #1 is working on King Street installing water main toward Church Street, and would then move to Victoria Street, west end, to continue with the installation of the water main.
- Water Main Crew #2 is working on Black Street installing water main toward Church Street, and would then move to Prince Albert Street, west end, to continue with the installation of the water main.
- Depending on the progress of Crew #1 or Crew #2, Russell Street would be used as a fill in to help keep construction and resident traffic patterns flowing within the Village core.
- Following both crews, pending the water main progress Lateral Crew #3 and Lateral Crew #4 will install the water service from the newly installed water main to the edge of the Transportation, Infrastructure & Renewal Right of Way to service your property. Of note, ahead of the lateral crew, a proposed location for your water service will be identified with a stake at the Transportation, Infrastructure & Renewal Right of Way, either Sam or Jack from WSP Engineering or a designated representative from Dexter Construction will contact you to discuss the final location for the water service to be installed that allows you to continue the service to your house at a later date.
- Reinstatement of streets will start over the next couple weeks with Asphalt and shouldering, landscaping to follow at a later date.
- Please note the Contractors work plans are subject to change depending on the availability of work force, the current work at hand and location of the work. You may notice the number of crews fluctuating on a week by week basis on this project.

- Traffic control methods are submitted and reviewed by TIR and on this project and you will experience a “Stop and Go” system where you are “Stopped” and the flagger flips the sign to allow you to “Go”; you will also experience “Signed Detours” to help move you around the zone of construction, along with certain streets under construction closed allowing “Local Traffic Only” and the contractor would work with the residents affected to provide access to your property.

For further information about the proposed project, please visit cumberlandcounty.ns.ca or contact:

WSP Inc.

Office Phone: (902) 835-9955
Patrick Lewis, P.Eng., Project Manager
Email: Patrick.Lewis@WSPgroup.com

Ivan Bishop, Field Supervisor - Engineering
(902) 471-1247 Email: ivan.bishop@WSPgroup.com

Dexter

Mike Howie, Project Manager
(902)-880-6031 Email: mhowie@dexter.ca

Jim Obrien, Alternate Project Manager
(902) 471-6794 Email: jobrien@dexter.ca

Municipality of the County of Cumberland

Peter Cottingham, C. Tech.
Office Phone: (902) 667-2313
Toll Free: 1-888-756-6262
Email: pcottingham@cumberlandcounty.ns.ca